



**KARNATAKA ANTIBIOTICS &  
PHARMACEUTICALS LIMITED**

(A Government of India Enterprise)

ENQUIRY REF. No.	K-E&P/SR/1505/2024-25
DATE	14.10.2024
DUE DATE	22.10.2024 till 1:00 Pm

Dear Sir,

Please submit your lowest and competitive offer in a SEALED ENVELOPE, DULY SUPERSCRIBING OUR ABOVE ENQUIRY REF. NO., DATE and DUE DATE on it. Mentioned other details of F.O.R terms, Taxes, Credit period, Delivery offered, Name of the Make, Detailed Specification etc., for the below Supply or Service

SI No	Item Code	Item Description	Uom	Qty
01	---	PUFF PANELING AND DOOR FIXING WORK BOQ ENCLOSED AS ANNEXURE	NO.	01

Please ensure that your offer reaches us on or before Due Date by courier OR Speed post or by Hand in sealed cover only to below office address:

**M/s. Karnataka Antibiotics and Pharmaceuticals Limited**  
**Plot No.37, Arka The Business Centre,NTTF Main Road, Peenya Industrial Area**  
**2<sup>nd</sup> Phase, Bengaluru-560058 Ph. No.080-23571590**

NOTE:

- PLEASE VISIT OUR SITE FOR BETTER UNDERSTANDING THE SCOPE OF WORK
- IF YOU ARE NOT PARTICIPATING IN THE TENDER PLEASE SEND A REGRET LETTER.
- VENDOR HAS TO QUOTE AS PER OUR TENDER BOQ IN YOUR COMPANY LETTER HEAD.
- QUOTATION MUST BE SUBMITTED IN TWO SEALED COVERS (TECHNICAL & COMMERCIAL/PRICE BID) SEPARATELY AND TO BE PLACE IN ONE ENVELOP OR ELSE YOUR PROPOSAL WILL NOT BE CONSIDERED.

IF YOU NEED ANY CLARIFICATION, PLEASE CONTACT US.

Thanking you,

Yours faithfully,  
For KARNATAKA ANTIBIOTICS  
& PHARMACEUTICALS LIMITED

  
YUVARAJA. M  
DY. MANAGER – PURCHASE DEPT.  
MOB: 9945317873

**KARNATAKA ANTIBIOTICS AND PHARMACEUTICALS LTD.**

**PROJECT: DPP1 UPGRADATION WORK (UZBEKISTAN PRE-AUDIT OBSERVATION)**

SL. No.	DESCRIPTION	UNIT	QTY	RATE	AMOUNT	REMARKS
<b>DPP 1 STORES</b>						
1.10	<p><b>MODULAR WALL PANELS PUF 50 MM PCGI+PCGI</b></p> <p>Supply and Installation of sandwiched wall panels of minimum 50 mm Thickness.</p> <p>Both side Pre-Coated (60-80 microns) 0.8mm thick G.I sheets(hot dipped with zinc coating of 120 gsm)with PUF as infill.</p> <p>Necessary stiffeners to be provided as per manufacturer's standard and complete in all respects. Wall panel shall include in-built stove enamelled MS conduits with external threads for electrical cabling, cut-outs for sockets &amp; switches, Telephone and data sockets, etc. The entire wall panel assembly shall include Aluminium angular connectors between wall panels, Base runners ( powder coated G.I.) and 2way ,3way &amp; 4way modular panel junction connectors, etc. (In case the vendors specification are different - vendor to provide details).</p> <p><b>Note:</b>                      1.All wall joints and gaps between panel to panel, wall elements(Electrical sockets, telephone&amp; data sockets, cutout for Digital Temperature Indicator) etc. to be sealed using approved food grade silicon sealant.                      2.Colour of the wall &amp; ceiling panel: Colour should be match with the existing colour of panels.                      3.Joint width between panels shall not exceed 3-4mm. Make: Shree /P tech/ CG airtech / SML</p>	SQM	10			
	<p><b>Modular Ceiling PUF 50mm PCGI+PCGI</b></p> <p>Supply and Installation of sandwiched Non-Walkable false ceiling of minimum 50 mm Thickness. Both side Pre-Coated (60-80 microns) 0.8mm thick G.I sheets(hot dipped with zinc coating of 120 gsm)with PUF as infill of density, required trap door of size: 1mX1m.</p> <p><b>Note: 1)The quoted rate should include supports, hanger and necessary stiffeners to be provided as required on site standard and complete in all respects.</b>                      2.All ceiling joints and gaps between panel to panel, ceiling elements (such as pipe &amp; electrical drops etc.) etc. to be sealed using approved food grade silicon sealant.                      3.Joint width between panels shall be 3-4 mm only.</p>	SQM	6			
1.2	<p><b>Aluminium T Grid</b></p> <p>Supply and Installation of Aluminium T-Grid for Existing panel. The supply shall include anchor fasteners and necessary hardware accessories</p>	Rmt	32			
1.3	<p>Demoishing &amp; shifting of existing, Cross over bench, Aluminium Partition wall of 60mm thick from existing DPP-1 Area to scrap yard location etc., complete</p>	Lots	1			
1.4	<p><b>Clean Room GMP Door</b></p> <p>Supply and Installation of Clean Room Doors of Blue color 47mm thick made up of 1mm thick GI sheet on both side and PUF as infill with density of 45 Kg/m3 single rebate frame of 100 x 57 x 1.2mm thick GI, both Powder coated (upto 60 - 80 micron) with accessories like Dorma ball bearing hinges , Dorma Door clousures TS 68, Mortise/Dorma dead lock, Cylinder with both side key operation , Dorma Door Handle, Push plate, double glazed view glass of 300 x 500mm toughened glass / door bottom drop seal, 300mm height 1.2mm kickplate of SS-304 etc. MAKE:SHAKTHI HARMOON.</p>	No	1			
	<p>Single Door Size 1200 mm x 2100 mm</p>					
1.5	<p><b>Emergency Door</b></p> <p>Doors are designed to fit flush into the wall panel / civil walls system on both sides. Doors are fabricated from galvanized iron sheets duly epoxy powder coated (60-80 microns) &amp; rockwool as infill. Shutter has sheet thickness of 1mm and the frame of 1.2mm, jam depth of door shutter inline with adjacent panel thickness and shutter width of 44mm, stainless steel hinges (Dorma make), door shutters should be with min leakages, concealed double glazed Vacuumized View panel along with self adhesive tape and silicone sealant (300mmWx600mmH) with toughened glass with 6mm thick and black border, Panic Bar with all the accessories to be included.</p>	No	1			
	<p>Note:1.All joints between view panel and door panel to be sealed using FDA approved food grade silicone sealant.                      2. Colour of the door panel: RED                      3. Double face VHB tapes of required thickness or silicone sealant to be provided on the periphery of the view panel frame to avoid any play between view panel frame and the slot in the door leaf.                      MAKE:SHAKTHI HARMOON</p> <p>Single Door Size 1300 mm x 2100 mm</p>					

1.6	Supply and fixing UPVC sliding windows of 1.8mm thick UPVC members (aluminum section profile 63mm) of jindal make with 4mm clear glass. The window should be sliding (Two track). The rate quoted shall include for brackets, sealant, gaskets locking arrangement, handle etc complete. UPVC shall be powder coated as per approved colour etc., complete as per specifications. (600mm X 450mm)	Lots	1			
	Cutting of Civil Wall Slab of 150mm thick for the below sizes and finishing the same Size : 600 x450 mm					

**FINISHED GOODS QUARANTANE AREA**

2.1	<b>Coving</b>					
	Supply and installation of food grade PVC covings with anodised aluminium backer (colour matching with wall and ceiling panel) with all necessary accessories. <b>Note :</b> 1.All joints between clean room panels and coving to be sealed using FDA approved food grade silicon sealant. 2.Preferably radius 60 mm					
2.1.1	Wall to Wall Coving	Rmt	50			
2.1.2	Wall to Ceiling Coving	Rmt	40			
2.1.3	90° corner Coving for column cladding	Rmt	15			
2.1.4	3D internal corner coves between wall panels and ceiling panels (concave and convex profiles)	Nos	15			

**DEPACK / PREPARATION COMPONENT ROOM**

<b>MODULAR WALL PANELS_PUF_100 MM_PCGI+PCGI</b>						
3.1	Supply and Installation of sandwiched wall panels of minimum 100 mm Thickness.  Both side Pre-Coated (60-80 microns) 0.8mm thick G.I sheets(hot dipped with zinc coating of 120 gsm)with PUF as infill.  Necessary stiffeners to be provided as per manufacturer's standard and complete in all respects . Wall panel shall include in-built stove enamelled MS conduits with external threads for electrical cabling, cut-outs for sockets & switches, Telephone and data sockets, etc. The entire wall panel assembly shall include Aluminium angular connectors between wall panels, Base runners (powder coated G.I.) and 2way ,3way & 4way modular panel junction connectors, etc. (In case the vendors specification are different - vendor to provide details). Make : Make: Shree /P tech/ CG airtech / SML. <b>Note:</b> 1.All wall joints and gaps between panel to panel, wall elements(Electrical sockets, telephone& data sockets, cutout for Digital Temperature Indicator) etc to be sealed using approved food grade silicon sealant. 2.Colour of the ceiling panel: Colour should be match with the existing colour of panels 3 Joint width between panels shall not exceed 3-4mm. Make: NICOMAC/ I Clean	SQM	30			
3.2	<b>Clean Room GMP Door</b> Supply and Installation of Clean Room Doors of Blue Colour 47mm thick made up of 1mm thick GI sheet on both side and PUF as infill with density of 45 Kg/m3 single rebate frame of 100 x 57 x 1.2mm thick GI, both Powder coated (upto 60 - 80 micron) with accessories like Dorma ball bearing hinges , Dorma Door clousures TS 68, Mortise/Dorma dead lock, Cylinder with both side key operation , Dorma Door Handle, Push plate, double glazed view glass of 300 x 500mm toughened glass / door bottom drop seal etc. MAKE:SHAKTHI HARMOON/ SHREE/P TECH/ CG AIR TECH. Single Door Size 1200 mm x 2100 mm	No	1			

**SEAL SANITIZATION AREA**

4.1	Construction of 200mm Solid Block Masonry in CM 1:6, the rate should including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.	SQM	10			
4.2	Providing 15 mm cement plaster of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge. Make: Birla/ ACC 43 grade.	SQM	20			

TOTAL AMOUNT

GST @18 %

GRAND TOTAL AMOUNT

**Note:**

- 1) Before quoting, Vendor must visit the site to understand the scope of the work else will be disqualified (Mandatory: MOM copy needs to attach).
- 2) Vendor should include all supply & labour charges, hidden charges will not entertained.
- 3) Safety requirement must follow during the execution of the work and also must meet statutory requirements like ESI/Insurance etc.,
- 4) Billing must made as per actual measurement.
- 5) Technical data sheet must attach, as per site condition if any missing work/quantity needs to quote with separate addendum
- 6) Technical data sheet must attach during submission of quote
- 7) After completion of work remaining material needs to take back.

*[Signature]*  
JE(SHR)

*[Signature]*  
E(HVNK)

*[Signature]*  
DM(MKM)

*[Signature]*  
SM(SRD)

*[Signature]*  
DGM(KDP)